

Wormington MCPD FEED Feasibility

Document Title: Execution Programmes

Document Number: PAC1050295-01-7260-NGG-0036

Revision: 2

Date: 16/08/2022



DOCUMENT HISTORY

Rev	Date	Description	Author	Checked	Approved
01	18/05/2022	Issue For Review	HR	AR	
02	16/08/2022	Issue for L2 Approval	HR	AR	ND/JT
03					

HOLDS

Rev	Date	Description	Author	Checked	Approved
			·		·
			·		·
			·		·
			·		



ABBREVIATIONS & GLOSSARY

Unless otherwise stated in this document, capitalised terms that appear in this document have the meaning given to them in the following table.



Notes

- 1 For complete notes refer to supporting report / FOSR Section 8.4
- 2 Options numbering based on Option Shortlist outlined in supporting report
- 3 All programmes show level 2 detail only.
- 4 Programmes used to determine feasibility of delivery within MCPD deadline, to identify significant schedule risks and to support development of spend profiles. Not used to derive CAPEX estimates

	Duration	a				2022					20	23					2024				2	025				2026				2027		2028	3
Option 1 & 2	(wks)	Start	End	Q1	Q	2	Q3	Q4	Q1		Q2	Q3	Q/	4	Q1	Q2	Q:	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
Select	65	01/11/2021	31/01/2023								Ì																						
Select Study Complete	0	01/11/2021	31/08/2022																									 				\neg	\Box
Ofgem Re-opener Window #1	153	31/08/2022	31/01/2023																														\Box
Option Approved	0	31/01/2023	31/01/2023																														\Box
Pre-FEED	45	01/02/2023	08/12/2023																														
Pre-FEED Study ITT and Award	12	01/02/2023	26/04/2023																														\top
Pre-FEED Study	16	27/04/2023	17/08/2023																														\Box
FEED ITT Package	8	20/07/2023	14/09/2023																														\Box
FEED ITT & Award	12	15/09/2023	08/12/2023																														
Define	65	09/12/2023	09/03/2025																														
FEED Study Avon Refurbishment + Control System	39	09/12/2023	07/09/2024																														$\overline{}$
Vendor Engagement	26	06/01/2024	06/07/2024																														\top
Execute ITT and Award Avon Refurbishment	12	02/03/2024	25/05/2024																														\top
Execute ITT and Award New Control System	26	08/09/2024	09/03/2025																														\top
Consents	52	18/08/2023	16/08/2024																														
Environmental Assessments	52	18/08/2023	16/08/2024		1 1						\neg																					$\overline{}$	\top
Planning Consents and Approvals	52	18/08/2023	16/08/2024				11								1	111-			1		111	† <u>†</u>	l	111				7	1			-1-1-1-	7-7-1
Execute	186	26/05/2024	16/12/2027																														
Engineering	93	26/05/2024	09/03/2026																														
Detailed Engineering Avon Refurbishment	12	26/05/2024	18/08/2024																														+
Detailed Engineering Avon Control System	52	10/03/2025	09/03/2026	T-T-	-TT-	-TT	TT		7777		TT	TTT	T-T-	TT	TT			7-7-	TTT	TTT								TTT					TTT
Purchase Order Placement Avon Refurbishment	13	26/05/2024	25/08/2024				TT		1111						T			1	1-1-									T-11-11-				-1-1-1-	7777
Purchase Order Placement Avon Control System	13	10/03/2025	09/06/2025				T-T-						1	TT				1-1-															
Procurement and Fabrication	40	10/06/2025	17/03/2026																														
Avon Compressor Refurbishment items	30	26/08/2024	24/03/2025																														\top
Avon Control System	40	10/06/2025	17/03/2026																														
Construction	146		16/12/2027																														
Site Mobilisation Minor Asset Health Works (Note 4)	4	04/03/2025	01/04/2025				ll								l l		ii	JL					L	1 1 1									
Outage - Ancillary Systems	26	02/04/2025	01/10/2025	<u> </u>			<u> </u>	<u> </u>	<u>.ii.</u>	لللللا	لللل	LLL			<u> </u>	<u> </u>	ii	.ll		<u> </u>				<u> </u>									اللللا
Site Mobilisation for New Control System works	4	01/03/2026	29/03/2026																														
Outage - Control Systems	26	30/03/2026	28/09/2026	<u> </u>		<u> </u>	<u> </u>								<u> </u>	<u> </u>	ii_	<u> </u>				<u> </u>	Li	<u>.iii.</u>									
Commissioning - Control System	12	19/10/2026	11/01/2027				<u> </u>							1	<u> </u>	<u> </u>		1					<u> </u>	<u> </u>									
Outage - Rotating Equipment	26	01/04/2027	30/09/2027				LI					L[[<u> </u>	<u> </u>			J]]	LL							LI					L	
Commissioning	8	21/10/2027	16/12/2027															T	1 1									T 1-1-					

- Notes:

 1 Refer to supporting report for full assumptions and schedule basis

 2 Control system works include modification of setpoints for required for CSRP option (option 2)

 3 Control System scope includes LV electrical modifications (distribution boards, switchboards and auxilliary equipment)

 4 Rotating equipment modifications include Power Turbine overhaul only

 5 Ancillary equipment includes Fuel gas skid, oil system and fire suppression

					2	022				2023					2024				2	2025				2020	6				2027				2028			2029	e
	Duration	Start	End																																		
Option 3	(wks)	Start	Ellu	Q1	Q2	Q3	Q4	Q1		Q2	Q3	Q4	Q1	Q	(2	Q3	Q4	Q1	Q2	Q3	Q4	1 (Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	(Q1 (Q2	Q3	Q4	Q1	Q2
Select	65	01/11/2021	31/01/2023																																		
Select Study Complete	0	01/11/2021	31/08/2022																																		\Box
Ofgem Re-opener Window #1	153	31/08/2022	31/01/2023												I							I I I															
Option Approved	0	31/01/2023	31/01/2023																			I I I															
Pre-FEED	45	01/02/2023	09/12/2023																																		
Pre-FEED Study ITT and Award	12	01/02/2023	26/04/2023	<u> </u>																																	TT
Pre-FEED Study & Control System Vendor Engagement	12	27/04/2023	20/07/2023	7-1-1-1		1777	T-T-T-	T-T-					7-7-7-	-1-1-	T-T-T	777	7-7-1			7777		TTTT		T-T-T-											T T	T-T-T-	7777
FEED ITT Package	8	21/07/2023	15/09/2023	T		TTT	TTT	TT					T-T-T-	-T-T-	TTTT		7-7-					TTT		TTT											TT	TTT	TTT
FEED ITT & Award	12	16/09/2023	09/12/2023			TTT	TTT	TTT	ПТТ					-T-T-	TTT							TTT													- T T	TTT	TTT
Define	51	10/12/2023	02/12/2024																																		
FEED Study Avon 1535 DLE + Control System and SCR	39	10/12/2023	08/09/2024																																		\Box
Vendor Engagement	20	10/12/2023	28/04/2024					III							IIII							IIII															
Execute ITT and Award Avon Refurbishment	12	03/03/2024	26/05/2024				$\Pi\Pi\Pi$	III														IIII													TT	IIII	
Execute ITT and Award Avon SCR	12	09/09/2024	02/12/2024					<u> </u>			<u> </u>											<u> </u>															
Execute ITT and Award New Control System	12	10/12/2023	03/03/2024																																		
Consents	52	21/07/2023	19/07/2024																																		
Environmental Assessments	52	21/07/2023	19/07/2024																																		
Planning Consents and Approvals	52	21/07/2023	19/07/2024					T																													
Execute	254	04/03/2024	13/01/2029																																		
Engineering	75	04/03/2024	12/08/2025																																		
Detailed Engineering Avon Refurbishment + power upgrade to 1535	12	27/05/2024	19/08/2024	1 1 1																																	\Box
Detailed Engineering Avon SCR	36	03/12/2024	12/08/2025					LL							IIII							I . I . I															
Detailed Engineering Avon Control System	52	04/03/2024	03/03/2025																			<u> </u>															
Purchase Order Placement Avon Refurbishment + 1535 DLE	13	27/05/2024	26/08/2024			<u> </u>	<u> </u>	11	<u> </u>		<u> </u>											111		1			<u> </u>									1 1 1	
Purchase Order Placement SCR	13	03/12/2024	04/03/2025				 	⊥ ↓	<u> </u>		<u> </u>											111		1			<u> </u>									4-4-4-	
Purchase Order Placement Avon Control System	13	04/03/2024	03/06/2024																																		
Procurement and Fabrication	91	04/06/2024	04/03/2026																																		
Avon Compressor Refurbishment items + 1535 DLE	36	27/08/2024	06/05/2025																																		
Avon SCR Equipment	52	05/03/2025	04/03/2026					1 1					I I I	1 1	1 📖		\perp	\perp		+		+ + +									-						
Avon Control System	40	04/06/2024	11/03/2025																																		
Construction	203	25/02/2025	13/01/2029																					+++													4
Site Mobilisation Ancillary Systems	4	25/02/2025	25/03/2025			 	↓↓	∔∔	 		 				-+++					444		 				ļii	 -		├┼					 			
Outage - Ancillary Systems	26	26/03/2025	24/09/2025			 		∔∔	 		 				-++											 	 -										
Commissioning - Ancillary Systems	12	15/10/2025	07/01/2026								 				-+++							 				 	 -							 			
Site Mobilisation Avon Control Systems	4	01/03/2026	29/03/2026								 				-+++												 - -							 		-++	
Outage - Control Systems	26	30/03/2026	28/09/2026						}}		 				-+++																			 	+	-++	
Commissioning - Control Systems	12	19/10/2026	11/01/2027			 	 	++ -	}} }-		 		-++	+	-+++																				+	++	
Site Mobilisation SCR Works	4	01/04/2026	29/04/2026			 	 		├ -		 				-++							∔ ∔∔							├					 		-++	
Civil Work for New SCR Storage/offloading & SCR Enabling works	40	30/04/2026	04/02/2027			↓ _↓_	 		 		<u> </u>		444-							4-4-4		↓ ↓↓														4-4-4	
Site Mobilisation for Rotating Equipment Works	4	01/03/2027	29/03/2027	+++		<u> </u>	<u> </u>	↓ ↓	<u> </u>				4-4-4							1.1.1		1-1-1					<u> </u>									<u> </u>	
Outage - Rotating Equipment	26	30/03/2027	28/09/2027				أسلسا	L.L							اللل																						
Commissioning - Rotating Equipment	8	19/10/2027	14/12/2027	/I T I I	T-1			1 7					1-1-1-	TT																					TT	T-1-1-	TTT
Outage - SCR Installation of steelwork/exhaust catalyst	26	01/04/2028	30/09/2028			T	TTT	TT	T-T		T		T	-T-T-	TTT	777	T					TTT									7-1				T - T - T	TTT	TTT
Commissioning SCR	12	21/10/2028	13/01/2029			1-1-1-	T-T-T-	T-T-	r		T-T-T		T-1-1-	-†-†-	-††		7777			7-1-1		T-+-+		T-1-1-			 -									T	T-T-1

- Notes:

 1 Refer to supporting report for full assumptions and schedule basis
 2 Control system works include modification of setpoints for required for CSRP option (option 2)
 3 Control System scope includes LV electrical modifications (distribution boards, switchboards and auxilliary equipment)
 4 Rotating equipment modifications include Power Turbine overhaul; gas generator overhaul and upgrade; compressor re-wheel, and dry gas seal modifications
 5 Ancillary equipment includes Fuel gas skid, oil system and fire suppression
 6 Tie-in of reagent storage and loading will be utilise outages for rotating equipment and SCR exhaust equipment

						2022					2023					202	4			2025	5				202	.6				2027		2	2028
Option 4, 5 & 6	Duration (wks)	Start	End	Q1	Q2		Q3	Q4	Q1	c	22	Q3	Q4	Q1	c)2	Q3	Q4	Q1	Q2	Q3	Q4	Q1		Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
Select	65	01/11/2021	31/01/2023																														
Select Study Complete	0	01/11/2021	31/08/2022																													\Box	$\overline{}$
Ofgem Re-opener Window #1	153	31/08/2022	31/01/2023									TTI											T				l						T-1-1-1
Option Approved	0	31/01/2023	31/01/2023					T T	T 1 T			TT				-TT-							T-T-				T						7-7-7-1
Pre-FEED	45	01/02/2023	08/12/2023																														
Pre-FEED Study ITT and Award	12	01/02/2023	26/04/2023																													\Box	
Pre-FEED Study	16	27/04/2023	17/08/2023					-TT	\top							-TT-						T	TT				I						TTT1
FEED ITT Package	8	20/07/2023	14/09/2023						T-T-T														T										
FEED ITT & Award	12	15/09/2023	08/12/2023	T					T-T-T-														T										
Define	65	09/12/2023	09/03/2025																														
FEED Study Avon Refurbishment + Control System	39	09/12/2023	07/09/2024																														$\overline{}$
Vendor Engagement	26	06/01/2024	06/07/2024						T-T-T-			T																					
Execute ITT and Award Avon Refurbishment	12	02/03/2024	25/05/2024	[<u>[</u> [[7-7-7-			TT					77777						7-7-										
Execute ITT and Award New Control System	26	08/09/2024	09/03/2025						T-T-T-			111				7							T										
Consents	52	18/08/2023	16/08/2024																														
Environmental Assessments	52	18/08/2023	16/08/2024																														
Planning Consents and Approvals	52	18/08/2023	16/08/2024						7-7-7-														71				T						1-1-1-1
Execute	186	26/05/2024	16/12/2027																														
Engineering	93	26/05/2024	09/03/2026																														
Detailed Engineering Avon Refurbishment + DLE	12	26/05/2024	18/08/2024																														
Detailed Engineering Avon Control System	52	10/03/2025	09/03/2026	TTT			[<u> </u>		T-T-T			TT											1-1-				T						77-77-77-71
Purchase Order Placement Avon Refurbishment + DLE	13	26/05/2024	25/08/2024						T-T-T			T																					
Purchase Order Placement Avon Control System	13	10/03/2025	09/06/2025	[T T T			T				-T-T							T										
Procurement and Fabrication	40	10/06/2025	17/03/2026																														
Avon Compressor Refurbishment items + DLE	36	26/08/2024	05/05/2025																														
Avon Control System	40	10/06/2025	17/03/2026						<u> </u>																								
Construction	145	10/03/2025	16/12/2027																														
Site Mobilisation - Ancillary Systems	4	10/03/2025	07/04/2025	lii.		LL_	<u> </u>					.111												<u> </u>			Iii.				 lll	111	ii
Outage - Ancillary Systems	26	08/04/2025	07/10/2025	<u> </u>		<u> </u>	<u> </u>																				Iii.	iii				1	ii
Site Mobilisation- Control Systems	5	24/02/2026	31/03/2026	<u> </u>		ļļ	<u> </u>		111.																		Iii.					1	
Outage - Control Systems	26	01/04/2026	30/09/2026	ļļļ.		ļļ	ļļļ		<u> </u>																							 -	
Commissioning - Control System	12	21/10/2026	13/01/2027	<u> </u>		Lİ	<u> </u>																	<u> </u>								1	
Site Mobilisation- Rotating Equipment	4	01/03/2027	29/03/2027	ļļļ.		ļļ	ļļ <u>İ</u>		_ <u> </u>	.		.ļļ	-			ĻĻ_						ļļļ		ļļļ			ļļļ.	ḷḷḷ					
Outage - Rotating Equipment	26	01/04/2027	30/09/2027	<u> </u>		ll	 -													 				ļ ļ ļ			Ii					4	
Commssioning - Rotating Equipment	8	21/10/2027	16/12/2027	1	1 1		1 1 1	1 1	1 1 1	1 1	1 1	1 1 1		111	1 1	1 1	1 1 1	1 1	1 1		1 1		1 1									4	

- Notes:

 1 Refer to supporting report for full assumptions and schedule basis

 2 Control system works include modification of setpoints for required for CSRP option (option 2)

 3 Control System scope includes LV electrical modifications (distribution boards, switchboards and auxilliary equipment)

 4 Rotating equipment modifications include Power Turbine overhaul, gas generator overhaul and DLE modifications

 5 For Option 6 (Avon 1535 DLE) rotating equipment modifications are per note 4 plus compressor re-wheel and dry gas seals

 6 Ancillary equipment includes Fuel gas skid, oil system and fire suppression

					2022				2023				2024			2025				2026	5			202	7		2028	
Option 7, 8 & 9	Duration (wks)	Start	End	Q1	Q2 Q:	3 Q4	Q1	Qź	2 03	Q4	01	1 Q2	Q3	Q4	01	Q2	Q3	Q4	01	Q2	Q3	Q4	01	Q2	Q3	04	Q1 Q	22
Select	65	01/11/2021	31/01/2023																									
Select Study Complete	0	01/11/2021	31/08/2022						1 1 1 1	1 1 1	1 1	1 1 1		1 1 1						1 1		1 1 1		1 1 1	1 1 1			$\overline{}$
Ofgem Re-opener Window #1	153	31/08/2022	31/01/2023			*						† <u>†</u> †				!!!	 	 					† †				†	
Option Approved	0	31/01/2023	31/01/2023						111			† 				!!	<u> </u>	·				-†	† †				1	
Pre-FEED	45	01/02/2023	08/12/2023																									
Pre-FEED Study ITT and Award	12	01/02/2023	26/04/2023		1 1 1	1 1 1					1 1	1 1 1	1 1 1									1 1 1						_
Pre-FEED Study	16	27/04/2023	17/08/2023			††††			++	-†††-		†††	††		 		 	<u> </u>		†		-††	† †				†† <u>†</u>	
FEED ITT Package	8	20/07/2023	14/09/2023			† <u>†</u> †							††	-††	<u> </u>	 	!! -	} }				-††	† †				† -	
FEED ITT & Award	12	15/09/2023	08/12/2023			† <u>†</u>			11	-		†††			!!	!!	!! !	} }				-††	!! !- -				111	
Define	65	09/12/2023	09/03/2025																	1 1				1 1 1				
FEED Study New GT + Avon Control System	39	09/12/2023	07/09/2024																							$\overline{}$		\Box
Vendor Engagement	26	06/01/2024	06/07/2024			7-7-7-1			1111	T												-111						71
Execute ITT and Award Avon Refurbishment	12	02/03/2024	25/05/2024			7			1111																			7
Execute ITT and Award New GT + Avon Control System	26	08/09/2024	09/03/2025			777			T	T		T								7 7		777777	 	T			TTTTT	7
Consents	52	18/08/2023	16/08/2024																									
Environmental Assessments	52	18/08/2023	16/08/2024																									\Box
Planning Consents and Approvals	52	18/08/2023	16/08/2024											77 77 77 77													<u> </u>	-7
Execute		26/05/2024	19/01/2028																									
Engineering	93	26/05/2024	09/03/2026																									
Detailed Engineering New GT	52	10/03/2025	09/03/2026						<u> </u>	<u> </u>		1								<u> </u>		<u> </u>		<u> </u>				
Detailed Engineering Avon Refurbishment	12	26/05/2024	18/08/2024	<u> </u>					<u> </u>													<u>.iii.</u>					<u> </u>	
Detailed Engineering Avon Control System	52	10/03/2025	09/03/2026			1			<u>.iiii.</u>	<u>.i. i. i.</u>	<u> </u>	1 1 1			<u> </u>					<u> </u>		<u>. </u>	<u> </u>	<u>.i. i. i.</u>			1 1 1 1 1	
Purchase Order Placement Avon Refurbishment	13	26/05/2024	25/08/2024			1			.			1			<u> </u>			<u> </u>				<u> </u>					1	
Purchase Order Placement Avon Control System	13	10/03/2025	09/06/2025			1			.1111			111			<u> </u>		 	ļļļ					<u> </u>				1-1-1-1-	
Purchase Order Placement Piping/Structural etc	13	10/03/2025	09/06/2025						.1111			444			<u> </u>		<u> </u>	<u> </u>				<u> </u>					1.1.1.1.	
Purchase Order Placement New GT	13	10/03/2025	09/06/2025																							\bot		<u> </u>
Procurement and Fabrication	69	10/06/2025	06/10/2026																					 		+	4444	
Avon Compressor Refurbishment items	26	26/08/2024	24/02/2025																									
Avon Control System	40	10/06/2025	17/03/2026									1 1 1 1																
Piping/Structural/Asociated Equipment	39	10/06/2025	10/03/2026									1 1 1 1																
Compressor Machinery Train Equipment	69	10/06/2025	06/10/2026							 											+++							
Construction	151	01/03/2025	19/01/2028		+++				+++	+++		++++	+++											+++	+++	4	4	4
Site Mobilisation - Ancillary Systems	26	01/03/2025	29/03/2025										┼┼┼		ļ ļ	 	 						 				+++	
Outage - Ancillary Systems		30/03/2025	28/09/2025	}}		-						-}}					 	}} <u></u>					 					
Site Mobilisation New GT	12	05/01/2026	30/03/2026	}}								-}}			 	 	}} }	} }					 		╍╊╍╍╊╍╍╊╺			
Civil Work for New Compressor	40	31/03/2026 01/03/2026	05/01/2027 29/03/2026			+++						+++			 	 	 	} }					ļ 		╍┼╍╍┼╍╍┼╸		+++	
Site Mobilisation - Avon Control System	26	30/03/2026	28/09/2026		++	++						+++	++	-+	 -	 	 						 				+++	
Outage - Avon Control Systems	12	19/10/2026	11/01/2027		++	++			-++	-+		+++	++	-++	 -	 	 	 			+		 			-++	+++	
Commissioning of Avon Control System New GT - Piping/Structural Fabrication	30	23/06/2026	19/01/2027		++	++			-++	-+		+++	++	-+		 	 	 									+++-	
Install New GT Compressor	52	07/10/2026	06/10/2027		++	++						+++	++	-++		 											+++-	
Site Mobilisation- Avon Rotating Equipment	32	01/03/2027	29/03/2027									+++		-+	 	 	 										+++	
Outage - Avon Rotating Equipment	26	30/03/2027	28/09/2027	╍┾╍┾	╍┾╍┾╍	┿╍┿╍┿						┿╍┿╍┿	╍┼╍┼╍┼╸			 	 	}} }					 		╍┾╍╍┾╍╍┼╺			
Commssioning - Avon Rotating Equipment	20	19/10/2027	14/12/2027										╍┼╍┼╍┼╸		 -	 	 	}}					 				+++	
Station Outage - New Unit Tie in	26	01/04/2027	30/09/2027		++	++				-+		++ ++	++	-++	 	 	 	}}	 		-+		 			-++	+++-	
	12				++	++			-+++			+++	++	-++		 	 						 					
Commissioning of New GT Compressor	12	27/10/2027	19/01/2028	<u> </u>	<u> </u>	1 1 1	_ ; ; ;	- 1 - 1	<u> </u>	1 1 1		<u>: </u>		1 1 1				<u> </u>				<u> </u>		1 1 1			4 4 4 4	

- Notes:

 1. Refer to supporting report for full assumptions and schedule basis
 2. Control system works include modification of setpoints for required for CSRP option (option 2)
 3. Control System scope includes LV electrical modifications (distribution boards, switchboards and auxilliary equipment)
 4. Rotating equipment modifications include Power Turbine overhaul
 5. Rotating equipment modifications for option 9 also include DLE upgrade and gas generator overhaul
 6. Ancillary equipment includes Fuel gas skid, oil system and fire suppression
 7. Decommissioning of redundant Avon not shown. This will be undertaken after commissioning, operational acceptance and a winter proving period of the new unit. Outage will be required for isolations and outage of the retained Avon will likely be required for full decommissioning works due to proximity

						2022				2023					2024				20	25				2026				2	2027			2	028	
	Duration																																	
Option 10	(wks)	Start	End	Q1	Q2	Q3	Q4	Q1	Q2		Q3	Q4	Q1	Q2	Q3		Q4	Q1	Q2	Q3	Q4	Q1	Q	2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Select	66	01/11/2021	01/02/2023																															
Select Study	C	01/11/2021	31/08/2022																															
Ofgem Re-opener Window #1	22	31/08/2022	01/02/2023											1 1 1																				
Option Approved	0	01/02/2023	01/02/2023		T-T-T					T T T	7-7-1			TTT		TTT		7-7-7			TTT			1-1-1		TTT	7-7				T-T-T-			
Pre-FEED	44	1 02/02/2023	09/12/2023																															
Pre-FEED Study ITT and Award	12	02/02/2023	27/04/2023																															
Pre-FEED Study	16	28/04/2023	18/08/2023]]		II							
FEED ITT Package	8	21/07/2023	15/09/2023																															
FEED ITT & Award	12	16/09/2023	09/12/2023																															
Define	65	10/12/2023	10/03/2025																															
FEED Study	39	10/12/2023	08/09/2024																															
Vendor Engagement	26	07/01/2024	07/07/2024		TTT					TTT	T T							7777	TT		TTT				1 1	TTT					TTT			<i>A</i>
Execute ITT and Award	26	09/09/2024	10/03/2025		T-7-7																					$\Gamma \Gamma \Gamma$								
Consents	52	19/08/2023	17/08/2024																															
Environmental Assessments	52	19/08/2023	17/08/2024																															
Planning Consents and Approvals	52	19/08/2023	17/08/2024		TTT					TTT								7777			TTT			T T T		TTT	T T				TTT			
Execute		11/03/2025	23/03/2028																															
Engineering	52	11/03/2025	10/03/2026																															
Detailed Engineering	52	11/03/2025	10/03/2026																															
Purchase Order Placement Compressor Machinery Train	12	11/03/2025	03/06/2025	T	TTT					TTT	TTT			TTT		TTT	1 1							1 1 1 1	7777	$T^{T}T^{T}$	TT				TTT		TTT	
Purchase Order Placement Piping/Structural etc	12	11/03/2025	03/06/2025		TTT					TTT				TTT											111	$T^{T}T^{T}$								
Procurement and Fabrication	39	04/06/2025	04/03/2026																															
Compressor Machinery Train Equipment	69	04/06/2025	30/09/2026		1 1 1									1 1 1																				
Piping/Structural/Asociated Equipment	39	04/06/2025	04/03/2026																															
Construction	131	23/09/2025	23/03/2028																															
Site Mobilisation	12	23/09/2025	16/12/2025												ii																			4
Civil Work for New Compressors	52	17/12/2025	16/12/2026	III						LII																								
Piping/Structural Fabrication	40	07/04/2026	12/01/2027							L LII								1													<u> </u>			A
Install New Compressors & Equipment	58	01/10/2026	11/11/2027	TT				I		LTT									TT	TT			TT								1 1 1			
Station Outage - Tie in Works	26	01/04/2027	30/09/2027								i T			<u> </u>				<u> </u>	I T							LIT	<u> </u>							4
Commissioning of New Compressors	16	02/12/2027	23/03/2028	- T-T	TTT					TT	T			1 1 1				1 1 1	T T					1 1 1	T-T-	TTT	TT							

- Notes:

 1 Refer to supporting report for full assumptions and schedule basis

 2 Decommissioning of Avon to be removed from service not shown. This will be undertaken after commissioning, operational acceptance and winter proving period for the new units. Outage will be required for isolations

				2028				202	9				2030)				2	2031					2032					2033					2034					2	2035		
	Duration																																									
Option 10+	(wks) Start End	Q1	. Q2	Q3	Q4	. (Q1	Q2	Q3	Q4	Q1		Q2	Q3	Q4		Q1	Q2	Q3	(Q4	Q1	Q2	Q	3	Q4	Q1	Q	2	Q3	Q4	Q1	Q	2	Q3	Q4		Q1	Q2	Q3		Q4
First New Unit Installation (Option 7)	334 01/11/2021 23/03/20	028																		- 1 1					1 1	1 1																
Select	70 01/06/2029 04/10/20	030																															\neg			ПП						
Ofgem Engagement	70 01/06/2029 04/10/20	030																																						\Box	\Box	\Box
Option Approved	0 04/10/2030 04/10/20	030				TTT								TT					T 1 1			T T			T T	T-T-			1 1			1111		T T	T-T-							7777
Pre-FEED	40 05/10/2030 14/07/20	031																																	\Box	ПП			\neg			
Pre-FEED Study ITT and Award	12 05/10/2030 28/12/20	030					1 1	1 1 1						1 1				1 1		1 1		1 1		1 1	1 1			1 1	1 1			\Box					\Box	\Box				\Box
Pre-FEED Study	16 29/12/2030 23/03/20	031				TTT		TTT		TTT				TT	T			T T				TTT			T	TTT			T			111			T							
FEED ITT Package	8 23/02/2031 20/04/20					$\Pi\Pi\Pi$								TT								TT			T	TT			TT									[
FEED ITT & Award	12 21/04/2031 14/07/20	031				TTT				TTT				TT								TT			T	TT			T			11			TT		[
Define	38 15/07/2031 07/04/20	032																																								
FEED Study	26 15/07/2031 13/01/20	032				1 1 1	1 1	1 1 1	1 1		1 1 1	- 1 1	1 1	1 1				1 1						1 1	1 1			1 1	1 1		1 1	\Box					\Box	\Box				\Box
Vendor Engagement	26 12/08/2031 10/02/20	032				TTT		TTT		TTT				TT	TTT			T T							T	TTT			TT			111			T							
Execute ITT and Award	26 14/01/2032 07/04/20	032				TTT	7777							TT										1 1	T	T			T			11			TT							
Consents	52 24/03/2031 22/03/20	032																																								
Environmental Assessments	52 24/03/2031 22/03/20	032																														$\Box\Box$					\Box	\Box				\Box
Planning Consents and Approvals	52 24/03/2031 22/03/20	032				TTT		TTT		TTT	777777			TT	77777							1			TT	Т-Т		7777	TT	TTTT		111			TT							
Execute	08/04/2032 29/10/20	034																																T	П				\Box			
Engineering	36 08/04/2032 16/12/20	032																																					\top			
Detailed Engineering New GT	36 08/04/2032 16/12/20	032																														\Box					\Box	\Box				П
Purchase Order Placement New GT	13 08/04/2032 08/07/20	032				TTT	7777	<u> </u>			777777			TT	77777			777				TTT			TT	TT		7777	TT						T							
Procurement and Fabrication	69 09/07/2032 04/11/20	033																																								
Compressor Machinery Train Equipment	69 09/07/2032 04/11/20	033																																								
Construction	83 25/03/2033 29/10/20																																									
Site Mobilisation	4 25/03/2033 22/04/20					1 1 1		<u> </u>		<u> </u>					1	<u> </u>				İİ.		11			<u>.ii</u>	<u> </u>									1						4	
Civil Work for New Compressor	26 23/04/2033 22/10/20					1 1 1		<u> </u>		111					1	<u> </u>	<u> </u>					1				<u> </u>				1					11						4	
Install New Compressor	26 05/11/2033 06/05/20					11.1		<u> </u>		<u> </u>		11		11		lll				ll.		11				11				111				.	11					4.1.1	4	[
Pre Hook-up works	8 08/04/2034 03/06/20		<u> </u>					111.		ــــــــــــــــــــــــــــــــــــــ					لللللل	<u> </u>	<u> </u>				11		LJJ.		.11		LJ.		_11	111		1										
Station Outage - Hook-up of New Compressors	12 04/06/2034 27/08/20		ļļļ	<u> </u>		 		 -		 -					444	iii	 		4-4-4				 				<u> </u>			 										4	4	
Pre-comm and Commissioning of New Compressor	12 06/08/2034 29/10/20	034						<u> </u>						<u> </u>	<u> </u>				<u> </u>	_ i i									i	<u> </u>								$\perp \perp \perp$				

- Notes:

 1 Refer to supporting report for full assumptions and schedule basis

 2 Decommissioning of remaining Avon not shown. This will be undertaken after commissioning, operational acceptance and winter proving period for the new unit. Outage will be required for isolations